CANDRON ENERGY INC.

FREE RESOURCE · PROJECT TOOLKIT

Generator Test Logbook

Weekly inspections, monthly load tests and contractor service for an emergency generator, for one year. Keep it in the generator room.

01 Weekly inspection · Owner / building operator

02 Monthly load test · Owner / building operator

03 Semi-annual service · Qualified contractor

04 Annual service & load test · Qualified contractor

05 Five-year inspection · Qualified contractor

A typical programme aligned with CSA C282, CSA Z32 and the National Building Code of Canada. Confirm intervals, loads and durations with the current edition and your authority having jurisdiction. Monthly benchmark: at least 30% of nameplate for 60 minutes.

CANDRON Energy Inc. · Providers of Canadian-made electrical equipment · candron.com · +1 (647) 616-2595

WHAT TO CHECK

Inspection & Test Programme

Use these lists with the logs that follow. Note every defect in the service record and close it with a name and date.

Weekly inspection · Owner / building operator

- [ ] Fuel level in the day tank and main tank; fuel transfer pump works
- [ ] Engine oil and coolant levels
- [ ] Block heater on and engine warm to the touch
- [ ] Battery terminals clean and tight; charger on and charging
- [ ] No fuel, oil, coolant or exhaust leaks
- [ ] Control panel in AUTO; no alarms; lamp test passes
- [ ] Remote annunciator shows the same status
- [ ] Room clear, louvres and air paths unobstructed

Monthly load test · Owner / building operator

- [ ] All weekly checks first
- [ ] Start through the transfer switch, not the panel, so the full sequence is proven
- [ ] Run on load for at least 60 minutes at 30% of nameplate or more
- [ ] Record kW, voltage, frequency, oil pressure and coolant temperature
- [ ] Record transfer and retransfer times
- [ ] Drain the exhaust condensate trap
- [ ] Check room ventilation and other auxiliary equipment

Semi-annual service · Qualified contractor

- [ ] Belts, hoses and clamps
- [ ] Air, fuel and oil filters as required
- [ ] Coolant condition and freeze protection
- [ ] Battery load test and charger output
- [ ] Governor and voltage regulator response
- [ ] Safety shutdowns: low oil pressure, high temperature, overspeed, overcrank

Annual service & load test · Qualified contractor

- [ ] Everything in the semi-annual service
- [ ] Oil and filter change; oil and coolant samples if your programme uses them
- [ ] Fuel sample for water, microbial growth and sediment
- [ ] Load bank test at the duration set below if monthly tests ran under 30% load
- [ ] Transfer switch maintenance, timing and operation check
- [ ] Infrared scan of power connections under load
- [ ] Exhaust system, supports and rain cap

Five-year inspection · Qualified contractor

- [ ] Fuel tank inspection and cleaning as needed
- [ ] Transfer switch internal inspection of contacts and mechanism
- [ ] Cooling system flush and hose replacement
- [ ] Review of the logbook, alarms and repeat defects

LOG A · EVERY WEEK

Weekly Inspection Log

Tick or note each check. Write any defect in the service record and who will fix it.

SITE _____ GENERATOR / TAG _____ KW RATING _____ YEAR _____

DATE	FUEL %	OIL	COOLANT	BATTERY V	CHARGER	HEATER	AUTO	LEAKS	INITIALS

LOG B · EVERY MONTH

Monthly Load Test Log

Readings taken near the end of the run, once temperatures are stable. A run below 30% of nameplate should be flagged for a load bank test.

SITE _____ GENERATOR / TAG _____ KW RATING _____ YEAR _____

DATE	RUN (MIN)	KW	% LOAD	VOLTS	HZ	OIL PSI	COOLANT °C	TRANSFER (S)	INITIALS

LOG C · CONTRACTOR VISITS AND REPAIRS

Service & Defect Record

Semi-annual, annual and five-year visits, load bank tests, and every defect from the weekly and monthly logs until it is closed.

SITE _____ GENERATOR / TAG _____ KW RATING _____ YEAR _____

DATE	VISIT	CONTRACTOR	WORK DONE / DEFECTS FOUND	CORRECTED?	SIGNATURE